

To

11th October, 2001.

**Dr. Srigopal Mohanty,
SEEDS, America.**

Respected Sir,

Greetings from 'The Humanity'.

Hope you might be fine there. Since long we have neither met nor interacted each other. Terrosist attack on WTC and Pentagon has mentally upset every American. You might have greatly disturbed.

Earlier I had sent a Email to you with information about our project activity, revised budget plan of three check-dams and FCR Registration that our organisation has already got. Till today we have already spent Rs. 4,40,000/- for the project. Now the fund is not available with UNNAYAN for continuing the project in Bolangir. I had threadbare discussion with Sudarshan Bhai, Nivedita Apa, President and Secretary of UNNAYAN regarding our project. They might write letter to you for release of the rest amount for our project.

As we have already got FCR number 104830072, they asked me to write you for release of the fund in name of our account. I am enclosing the comprehensive project report of activity already undertaken in the project area. As you had told me earlier to prepare a comprehensive project proposal keeping in view alround development of both the villages, I am sending it for your kind perusal.

I had discussion with Geeta Patnaik about our project. We had given her our all reports and requested her to visit our area. I could not make telephonic conversation with you because it costs much. You may respond or may give any feedback or suggestion throug our Email (*thehumanity@rediffmail.com*). I request you to release the rest amount for the project at the earliest.

The people in the field are asking about you and your propsed visit to their villages. I could not tell them anything because I do not have any information about your visit to India.

Loking forward to your kind response.

Thanking you.

Yours sincerely,

Pradip Pradhan
Secretary.

Consolidated Report of SEEDS project implemented in Bolangir District.

INTRODUCTION

“Drought 2000” termed as super Drought in the beginning of 21st century crossed all the records of the past in terms of its severity, crop loss, migration of the people in western Orissa. As it is well known, Khaprakhhol Block of Bolangir district is the most backward block in the district, which was severely affected by drought during that time. 85% of crop got lost. Thousands of people started leaving their home to other states in pursuit of livelihood. Immediately Govt. sanctioned huge amount of fund to provide employment opportunity to the people and to save them from starvation death.

As a voluntary organisation engaged in highlighting and addressing various issues affecting the life and livelihood of the poor, The Humanity played a very constructive role during this time. When the Govt. implemented income generating activity, it was seen that huge amount of fund started being misappropriated by the contractors and block officials. Being perturbed by this state of affairs, the volunteers of the organisation took up this issue and educated the people to take up the development works in their villages. They were appealed not to appoint any contractor in drought-mitigation works undertaken by Govt. They were also educated to be vigilant to check misappropriation of fund in the block. It was also decided by the organisation to take up food for work programme to provide employment to the drought-affected people as short term measures and to undertake long term strategy in a limited pocket to address the drought situation for all times to come. Accordingly, SEEDS, organisation of NRIs committed to the cause of poor was requested to extend their support to combat the drought in Bolangir.

The project proposal was sanctioned after the field visit – made by Prof. Srigopal Mohanty and Mr. Amarjeet in the month of March, 2001. After sanction of the project, the drought-mitigation work started in Kandeichhapar village of Bender G.P. and Chauldia village of Tankapani G.P. of Khaprakhhol block as a part of the process of long-term strategy on experimental basis. Series of village meetings were conducted to design the proposal as well as chalk out strategy for implementation of the project. Consultation with elders and discussion with the people paved the way for formation of project implementation committee (PIC) in both the villages.

Formation of PIC

Project Implementation Committee was formed in Palli Sabha of both the villages. The members were unanimously selected in the Palli Sabha. It was decided that the committee will be responsible for supervision, management of the work, and distribution of payment to the beneficiaries. The members of the committee are as follows:

PIC of Kandeichhapar

- | | | | |
|----|----------------|---|-----------|
| 1. | Hiradhar Majhi | : | President |
| 2. | Hare Bag | : | Secretary |

- | | | | |
|----|--------------------|---|-----------|
| 3. | Bansi Pod | : | Treasurer |
| 4. | Duryodhan Sandh | : | Member |
| 5. | Tanka Poda | : | Member |
| 6. | Asharam Dharua | : | Member |
| 7. | Giridhari Bhainsal | : | Member |

PIC of Chauldia

- | | | | |
|----|---------------|---|-----------|
| 1. | Mukti Bhoi | : | President |
| 2. | Prasanna Rana | : | Secretary |
| 3. | Nandu Rana | : | Treasurer |
| 4. | Rangadhar | : | Member |
| 5. | Manu rana | : | Member |
| 6. | Sudhani Rana | : | Member |
| 7. | Vima Rana | : | Member |

Land development

At the outset, it was planned to undertake land-development work as **Cash for work programme** in order to provide employment to the drought-affected people. Beneficiaries for land-development were identified in the village meeting in both the villages. Project implementation committee was authorized to supervise and monitor the whole activities. It was also decided that payment would be made by the organisation in the presence of the committee members. Land development work continued for two months providing substantial man-days to the people. The list of beneficiaries and man-days generated by them are as follows;

In Kandeichhapar village, 10 acres of land of 17 beneficiaries have been developed creating 274 man-days. 27,250 cft of soil has been shifted in order to make these high lands into agriculture land. According to the decision in the village meeting, the beneficiaries have been given the price for 3 stick out of 5 stick. Soil-digging one stick = 10 ft. × 10 ft. × 1 ft. Cost of 100 cubic ft is Rs. 40/-. Similarly, 17 acres of land of 19 beneficiaries have been developed with creation of total 521 man-days, 51,890 cft. soil has been shifted from the land.

Land-leveling work could not continue more because of construction of check dam work started in the month of May. As check dam work got priority by the people. Land-leveling work came to grinding halt.

Construction of check dam

It is needless to mention that though both the villages are situated near-by streams (Nullah), the people could not use water from the stream for irrigation. Because there is no irrigation facility for cultivation of crop in the agriculture land. Also insufficient water in summer season has not allow the people to cultivate whole year. Their agriculture was found rain-fed. During the village meeting, when the issues relating to agriculture was discussed, the people suggested for construction of check dams on the Nullahs. This will ensure irrigation to the agriculture land whole year and which will be lead for two time cultivation in both the villages.

Accordingly, after consultation with the people and consultant, place was identified for construction of these check dams i.e. two in Kandeichhapar and one in Chauldia. The details of estimate and plan was prepared by Engineer Gopal Meher, Technical Consultant for the project. Both the project implementation committees were given responsibility to look into the construction activity in their respective villages. Two supervisor has been deputed to direct supervision of the construction of check dam.

In Kandaichhapar, first check dam has been completed 70% work and second check dam has completed 75% work. The size of first check dam is 43ft length, foundation started from 5 ft depth from river belt. Work started with concrete structure of 12 ft × 43 ft × 1 ft. Boulder wall completed 4 ft from the river base. Side wall has been half completed. The water storage of front area “Concrete and Boulder” work 38 ft × 23 ft has been completed.

The second dam size of Kandaichhapar length is 52 ft. Concrete structure started from 5 ft depth from river base. Width started from 10 ft of Concrete structure. Concrete base of water storage is 30 ft × 23 ft and both side wall is 15 ft half constructed. 4 ft dam height has been completed.

In Chauldia dam, length of 63 ft foundation of concrete structure of dam has been finished. Dam foundation constructed from 7 ft depth from river base. Front and back side apron area started from 5 ft depth. Concrete foundation of both front and back apron area has been completed. Rest 60% work will be start after the rainy season and cultivation work.

People, who were engaged with construction work, were contributing Rs. 10/- per day. They were getting Rs. 30/- per day. Payments were distributed by the implementation committee in the presence of supervisor and co-ordinator.

In the first rain water, three dams are with full of water. People are now engaged with their agricultural activities. We observed in Kandeichhapar, water will store minimum of 6 ft in rainy season and it will continue till four to five months, which will followed two time cultivation. In this construction work women and men both are engaged.

Due to heavy rain check-dam construction work has been stopped. Now rest of work will be start after rainy session. Presently 10ft height water flowing on the dame of Kandichapar and 15ft height water at Chauldia. All the three streams are now in full of water. Due to continuous and heavy rain 4 ear paddy cultivation has been damaged devastated in low land of both the villages.

Rain water harvesting water charger

10 water changer tanks has been constructed in the beneficiary land of Kandeichhapar villages and 10 changer in Chauldia. The size of rainwater harvesting tanks are of various size from 5 ft × 5ft × 5 ft to 10 ft × 10 ft × 5 ft. By these tanks rain water will be stored which will create moisture in the land as well as these water can

recycle and irrigate the crop land. As a result of these tanks, people will be saved from the erratic rainfall and water will percolate and ground water level will increase. Construction of water charger tank generate 100 man-days for the beneficiaries. More charger tank will be constructed in the coming month.

Formation of SHG

Formation of women Self-Help Groups has become ongoing activity from the beginning of the activities of the organisation. It is a powerful instrument to check the exploitation of sahkars and to ensure economic upliftment of the poor women. On the other hand, the organisation also provide them training on Panchayat Raj, Forest & NTFP, health, Education with a view to educating them about these issues which affect their life and livelihood and their participation in the decision making process.

Accordingly, as a part of the process of on-going activity, The Humanity has formed 5 Self Help Groups in both the villages. The details about SHGs are as follows.

Sl. No	Name of SHG	Name of village	Total Member	SC	ST	OC	Tot. amount collected	A/C No and Bank name	BPL/APL
1.	Janakalyana SHG	Chauldia	16	-	3	13	790/=	Cooperative Bank	BPL-14
2.	Kandeichhapar Mahila Sangh	Kandeichhapar	13	-	11	2	2,200/=	- do - / 2554	BPL-12
3.	Shivani Mahila Sangh	- do -	20	-	-	20	400/=	- do - / 2557	BPL-18
4.	Samaleswari S.H.G	- do -	15	-	-	15	500/=	- do -	BPL-15
5.	Bhandar Gharen Mahila Sangh	Chauldia	20	-	5	15	4,800/=	Co-Op. Bank, Lathor/ 357LF	BPL-18/ APL-2

These groups sit once in every month and collect their monthly fees. In every two months, Panchayat level SHGs meetings are organised to train about management of SHGs and to sort out issues faced by them in the group and trained them how to solve their problems in the group.

Plantation

Keeping in view high temperature, hot climatic situation and consequent scarcity of water, the people decided to purchase the plant from outside without raising seedlings.

Totals 4513 different type of fruit bearing, medicinal, forest species and fire wood species has been planted along the dam side and in common land. During plantation, the villagers have contributed their labour to plant the species in their own land and common land. By continuous campaign and motivation, the villagers have also collected different other species from outside for plantation. Project Implementing Committee was given the responsibility for supervision and distribution of seedlings among the villages.

	Name of Plants		Quantity
(1)	Chakunda	-	150
(2)	Gombhari	-	100
(3)	Jack fruit	-	250
(4)	Karanj	-	70

(5)	Kaju	-	60
(6)	Saguan	-	70
(7)	Nilgiri	-	100
(8)	Akasi	-	50
(9)	Sisu	-	50
(10)	Anala	-	20
(11)	Tamarind	-	1500
(12)	Nim	-	400
(13)	Mango	-	400
(14)	Balo	-	600
(15)	Papaya	-	693
	Total		4513

Agriculture training

A one-day training on "Agriculture and food security" was organised on 7th July, 2001 at Dharmasala, Lathor. The main objective of the training was to provide knowledge on improved traditional agriculture method, use of drought-resistant crop, use of bio-fertiliser, preparation of compost and green manure, economic impact on agriculture, formation of Grain Bank and Seed Bank for food security etc. Around 140 farmers, agriculture labours, member of women Self-Help Groups and members of Panchayat functionaries had participated in the training.

Mr. Bibhu Prasad Mohanty, scientist and agricultural expert from M.S. Swaminathan Resource Foundation, Jeypur, Mrs. Sanghmitra Birbarma, woman activist from Jeypur, Mr. Monaj Gadnayak, Social activist and agriculture expert. Mr. Sripati Pattnaik had addressed as resource person in the training.

Decisions taken

1. Grain bank and seed bank will be formed in all the villages after procurement of agriculture produces in this year.
2. Mixed cropping will be taken up by the farmers during the season.

Crop demonstration

Agriculture is very traditional in the area. The farmers are a little bit aware about the development of modern agriculture practices and innovation of different methods used for agriculture. Though some farmers are aware about it, they could not adopt it due to lack of capacity for investment. Keeping it in view The Humanity has taken up a comprehensive strategy for introduction of new crops on experimental basis in the area. Azolla and new traditional genetically improved paddy seed 'Zeera rice' has been demonstrated in the agriculture land of farmers.

Output

- a. People's participation was greatly enhanced which was never being practised in the villages. Because all the development works was undertaken by the contractors.

- b. As the people manage the whole state of affair of the construction work, the work has become very strong and fruitful. They have been self-confident to manage more work in future.
- c. Migration was checked during this period. The land development work would also be helpful to check migration in near future.
- d. The people has already noticed that land-development has ensured increase in the productivity of agricultural land of the beneficiaries.
- e. Construction of check dam and subsequent irrigation facility will help the farmers to grow crops twice in a year. It is estimated that it will irrigate around 40 acres of land during Rabi season.
- f. After getting training, the people have already started mixed-cropping and use of compost on experimental basis in their own area.
- g. The people have been eager to go for grain bank and seed bank in their villages. The process has already been initiated.
- h. Formation of SHG will positively check the ruthless exploitation of sahuikars and provide better living to the members.
- i. It is found a little bit understanding among the farmers to use green manure in the agricultural field and discard chemical fertiliser.
- j. Plantation programme may not give any immediate result, but it will positively help the people in the long run.
- k. Man-days created during the work has helped a lot to the people for the growth of their economic rate.

BUDGET

Sl. No.	Activities	Total amount	Peoples contribution	Required amount
	LOAN COMPONENT			
1.	Individual loan (land leveling, canal, goatery, entrepreneurship)	6,22,500/-	-	6,22,500/-
2.	Loan to Grain Bank	10,000/-	-	10,000/-
3.	Loan to Seed Bank	10,000/-	-	10,000/-
4.	Loan to S.H.G.	25,000/-	-	25,000/-
	OTHER ACTIVITY			
5.	Compost pit (Rs. 600/- × 30 nos)	18,000/-	6,000/-	12,000/-
6.	Plantation (Rs. 3/- × 5,000)	15,000/-	-	15,000/-
7.	Crop demonstration	15,000/-	-	15,000/-
8.	Water charger tank (Rs. 200 × 100)	20,000/-	10,000/-	10,000/-
9.	Cross-breeding	20,000/-	5,000/-	15,000/-
10.	Agriculture exhibition	20,000/-	-	20,000/-
11.	Video documentation	25,000/-	-	25,000/-
12.	Agriculture training (Rs. 3,000/- × 8 nos)	24,000/-	-	24,000/-
13.	Training for S.H.G (Rs. 5,000/- × 4)	20,000/-	-	20,000/-
14.	Exposure visit	15,000/-	-	15,000/-
15.	Consultancy	10,000/-	-	10,000/-
	ADMINISTRATION			
16.	Project co-ordinator (Rs. 5,000/- × 12 × 2)	1,20,000/-	-	1,20,000/-
17.	2 Supervisors (Rs. 1,000/- × 12 × 2 × 2)	48,000/-	-	48,000/-
18.	Travel (Rs. 1,000/- × 12 × 2)	24,000/-	-	24,000/-
19.	Stationery (Rs. 600/- × 12 × 2)	14,400/-	-	14,400/-
20.	Xerox, Phone, DTP (Rs. 800/- × 12 × 2)	19,200/-	-	19,200/-
21.	Contingency	10,000/-	-	10,000/-
22.	Audit	15,000/-	-	15,000/-
23.	One Rajdoot (Loan basis)	40,000/-	-	40,000/-
	TOTAL	11,61,100/-	21,000/-	11,40,100/-

Loan component : **Rs. 6,67,500/-**
General activity : **Rs. 1,81,000/-**
Administration : **Rs. 2,91,600/-**
Peoples' contribution: **Rs. 21,000/-**

LIST OF BENEFICIARIES

Name of the village : CHAULDIA

Sl. No.	Name of Beneficiary	Caste	No. of family members	BPL/ APL	Land holders (in Ac.)	Assets			Migration (Y/N)	Place/ Months	Annual income (approx.)	Expected Assistance	Amount required
						Cow	Goat	Bullock					
1.	Rangadhar Rana	OBC	8	BPL	5	2	3	1	-	-	10,000/-	Dug well	10,000/-
2.	Rajaram Rana	OBC	4	BPL	2 ½	2	2	-	Y	Baragarh , paddy	8,000/-	Goatery	3,500/-
3.	Kurthu Rana	- do -	4	- do -	3			-	Yes	- do -	7,500/-	Dug well	10,000/-
4.	Sudarshan Rana	- do -	6	- do -	1	-	9	1	-	-	8,000/-	Grocery business	5,000/-
5.	Bhaskar Rana	- do -	3	- do -	2	2	2	-	Yes	BBSR	9,000/-	Goatery	3,500/-
6.	Pian Rana	- do -	4	BPL	2	2	2	-	-	-	8,000/-	Goatery	3,500/-
7.	Kundal Rana	- do -	6	BPL	2		-	1	-	-	8,000/-	Paddy business	5,000/-
8.	Manu Rana	- do -	7	BPL	4	2	5	1	-	-	10,000/-	Grocery	5,000/-
9.	Suru Rana	- do -	4	BPL	2 ½	1	-	1	-	-	10,000/-	Grocery shop	5,000/-
10.	Kesi Rana	- do -	3	BPL	1	2	-	1	Yes	6 months, (A.P.)	9,000/-	Shop	5,000/-
11.	Vikram Rana	- do -	4	BPL	3	2	-	-	-	-	8,000/-	Goatery	3,500/-
12.	Masad Rana	- do -	4	BPL	1	2	-	1	-	-	8,000/-	Rice business	5,000/-
13.	Hiralal Rana	- do -	4	BPL	1	-	-	-	Yes	6 months	7,500/-	Bullock cart	4,000/-
14.	Daya rana	- do -	2	BPL	1	-	-	-	-	-	7,500/-	Goatery	3,500/-
15.	Lakheswar Rana	- do -	2	BPL	½	1	-	-	-	-	7,500/-	Bullock cart	4,000/-
16.	Ugrasena Kumvar	SC	3	BPL	½	1	-	-	Yes	6 months	8,000/-	Goatery	3,500/-
17.	Chakra Mahananda	SC	13	BPL	2	1	1	-	-	-	9,000/-	Bullock plough	4,000/-
18.	Rusi Kumvar	SC	4	BPL	1	-	2	-	Yes	Keadulea, bulding	7,000/-	Vegetable business.	4,000/-
19.	Raju Mahananda	SC	4	BPL	1 ½	-	-	-	Yes	- do -	7,000/-	Goatery	3,500/-
20.	Gokul Das	OBC	2	BPL	½	-	-	-	NO	-	8,000/-	Small business	3,500/-
21.	Bhubne Duria	SC	2	BPL	-	-	-	-	Yes	Rikshaw (Raipur)	7,000/-	Bullock –cart	4,000/-
22.	Ganga Kumvar	SC	3	BPL	4	2	1	-	-	-	8,000/-	Cloth Business	5,000/-
23.	Anushar Mahanda	SC	4	BPL	-	-	2	-	-	-	7,500/-	Cloth business	5,000/-

24.	Gopal Mhanda	SC	4	BPL	1	-	2	-	-	-		Bullock cart	4,000/-
25.	Gajananda Rana	OBC	5	BPL	1 ½	-	-	-	Yes	6 months (A.P)		Goatery	3,500/-
26.	Bhakchan Kumvar	SC	9	BPL	3	-	-	1	Yes	- do -		Rice business	5,000/-
27.	Padu Rana	OBC	3	BPL	1	2	-	-	-	-		Goatery	3,500/-
28.	Tularam Rana	OBC	3	BPL	1	2	-	-	Yes	2 month (Baragarh)		Rice Business	5,000/-
29.	Bhusan Rana	OBC	4	BPL	-	-	-	-	-	-		Grocery	5,000/-
30.	Bhugushan Rana	OBC	4	BPL	2	-	2	-	yes	6 month		Goatery	3,500/-
31.	Lakhaman Nayak	OBC	4	BPL	-	2	-	-	yes	6 months (A.P)		Bullock-cart	4,000/-
32.	Rameswar Bhoi	ST	5	BPL	1	-	-	-	yes	3 months		Bullock-cart	4,000/-
33.	Ranjit Rana	OBC	6	BPL	3	1	2	-	yes	6 months (A.P)		Bullock business	3,500/-
34.	Chandra Sing Bag	OBC	3	BPL	1	1	1	-	-	-		Grocery business	5,000/-
35.	Kabi Kumvar	OBC	2	BPL	½	2	-	-	-	-		goatery	3,500/-
36.	Satrughna Bivar	OBC	7	BPL	-	3	-	-	-	-		Vegetable	4,000/-
37.	Tanka Sandh	OBC	3	BPL	5	-	-	1	-	-		Bullock	4,000/-
38.	Bhusanana Rana	OBC	4	BPL	3	-	2	1	-	-		Bullock	4,000/-
39.	Jacksan Kumar	SC	3	BPL	½	-	2	-	yes	3 months (K.L. building)		goatary	3,500/-
40.	Chandreswar Bhoi	ST	4	BPL	2	1	2	-	yes	- do -		business	5,000/-
41.	Nandu Rana	OBC	5	BPL	3	-	4	1	-	-		goatry	3,500/-
42.	Saga Tandi	SC	4	BPL	1 ½	1	2	-	yes	3 months		goatery	3,500/-
43.	Dalimbe Sabar	ST	3	BPL	1½	1	1	-	yes	3 months		Vegetable business	5,000/-
44.	Rangadtar Kumvar.	SC	4	BPL	1	-	2	-	-	-		-	5,000/-
45.	Surendra Kumvar	SC	5	BPL	½	2	1	-	yes	3 months		Bullock plugh	4,000/-
46.	Krustan Kumvar	SC	3	BPL	1	1	1	1	yes	3 months		Bullock Plough	4,000/-
47.	Mohan Nayak	OBC	3	BPL	2	1	2	-	yes		7,500/-	Cloth business	5,000/-
48.	Nivas Bhoi	OBC	3	BPL	1 ½	-	2	1	-	-	- do -	Plough	5,000/-

49.	Syama Sunder Kumvar	OSC	5	BPL	2	1	-	1	No	No	8,000/-	Goatery	3,500/-
50.	Chandamani Rana	OBC	6	BPL	2	-	3	1	yes	6 months (A.P)	8,000/-	Bullock Ploufgh	4,000/-
51.	Budhadev Rana	OBC	4	BPL	1 ½	1	1	-	yes	6 months	7,000/-	goatery	3,500/-
52.	Mukta Bhoi	ST	7	BPL	3	2	2	1	-	-	9,000/-	Bullock cart	5,000/-
53.	Kaushalya Bhoi	ST	4	BPL	2	1	2	1	-	-	8,500/-	Bullock plough	4,000/-

Name of Village : KANDEICHHAPAR (Majhipada)

Sl. No.	Name of Beneficiary	Caste	No. of family members	BPL/ APL	Land holders (in Ac.)	Accessories			Migration (Y/N)	Place/ Months	Annual income (approx.)	Expected Assistance	Amount required
						Cow	Goat	Bullock					
1.	Pravan Majhi.	ST	4	BPL	1	1	2	-	-	-	7,500/-	Goatery	3,500/-
2.	Budha Nag	OBC	4	BPL	0.5	-	2	1	-	-	7,500/-	- do -	3,500/-
3.	Purna Majhi	ST	4	BPL	5 ½	2	2	2	-	-	10,000/-	Canal	-
4.	Baren Dharua	ST	5	BPL	3	2	2	3	-	-	10,000/-	Canal	-
5.	Asharam dharua	ST	6	BPL	4	3	2	1	-	-	9,000/-	Repair of dug-well.	5,000/-
6.	Hira Majhi	ST	6	BPL	3	2	1	1	-	-	9,000/-	- do -	5,000/-
7.	Dhoba Bag	OBC	4	BPL	2	1	2	-	Yes	3 months (K.L...)	7,000/-	Goatery	3,500/-
8.	Makardhwaj Majhi	ST	7	BPL	5	-	2	1	Yes	4 months (K.L.....)	7,000/-	Goatery	3,500/-
9.	Tahasil saodh	OBC	3	BPL	1	1	2	-	-	-	7,000/-	Goatery	3,500/-
10.	Sakur Majhi	ST	5	BPL	2	1	2	1	-	-	8,000/-	Goatery	3,500/-
11.	Rama Sandh	OBC	3	BPL	2	-	3	-	Yes	6 months (A.P.)	8,000/-	Bullock-cart	5,000/-
12.	Parsuram Majhi	ST	6	BPL	3	2	1	1	Yes	- do -	7,500/-	Bullock plough	4,000/-
13.	Kain Phula Majhi	ST	3	BPL	2 ½	-	2	-	-	-	7,500/-	Goatery	3,500/-
14.	Khadi Majhi	ST	4	BPL	1	-	3	1	-	-	7,500/-	Paddy Business	5,000/-
15.	Gouranga Majhi	ST	4	BPL	2	-	2	1	-	-	7,000/-	Paddy business	5,000/-

16.	Rame Dharua	ST	2	BPL	1 ½	1	2	-	-	-	6,500/-	Goatery	3,500/-
-----	-------------	----	---	-----	-----	---	---	---	---	---	---------	---------	---------

Name of Village- KANDEICHHAPAR (Bastipada)

Sl. No.	Name of Beneficiary	Caste	No. of family members	BPL/ APL	Land holders (in Ac.)	Accessories			Migration (Y/N)	Place/ Months	Annual income (approx.)	Expected Assistance	Amount required
						Cow	Goat	Bullock					
1.	Duryodhan Sandh	OBC	5	5	BPL	1	2	1	-	-	10,000/-	Goatery	3,500/-
2.	Indra Poda	OBC	4	4	BPL	1	2	1	-	-	9,000/-	Goatery	3,500/-
3.	Shyam Poda	OBC	4	4	BPL	-	1	1	-	-	8,000/-	Bullock cart	5,000/-
4.	Tanka Poda	OBC	5	5	BPL	1	3	1	-	-	9,000/-	Repair of dug-well	5,000/-
5.	Bansi Poda	OBC	4	4	BPL	1	2	1	-	-	9,000/-	Grocery shop	5,000/-
6.	Ghanshyam Poda	OBC	2	2	BPL	-	2	1	-	-	7,000/-	Goatery	3,500/-
7.	Pitamber Poda	OBC	7	5	APL	2	2	1	-	-	10,500/-	Land leveling	4,000/-
8.	Tiki Bhairsal	OBC	5	2	BPL	-	2	2	Yes	3 months, Baragarh	7,500/-	Bullock plough	4,000/-
9.	Mohan Nag	OBC	4	2	BPL	-	2	1	Yes	3 months (K.L. Building)	7,500/-	Land leveling	4,000/-
10.	Banara Bag	OBC	4	2 ½	BPL	1	1	-	Yes	6 months (A.P.)	7,000/-	Goatery	3,500/-
11.	Nanda Kharsel	OBC	5	2 ½	BPL	1	2	1	-	-	10,000/-	Grocery shop	5,000/-
12.	Sudha Kharsel	OBC	5	5	BPL	2	2	-	-	-	7,000/-	Land leveling	4,000/-
13.	Mangal Kharsel	OBC	2	2 ½	BPL	-	2	2	-	-	7,000/-	Bullock plough	4,000/-
14.	Bidwa Kharsel	OBC	5	2 ½	BPL	1	-	-	-	-	7,000/-	Goatery	3,500/-
15.	Kirtan Nag	OBC	4	-	BPL	-	1	2	Yes	3 months	6,000/-	Goatery	3,500/-
16.	Jayram Nag	OBC	5	-	BPL	-	-	-	-	(K.L. Building)	6,500/-	Buffalo	5,000/-
17.	Budu Nag	OBC	3	2	BPL	2	-	-	-	-	6,500/-	Goatery	3,500/-
18.	Dusta Bag	OBC	2	1	BPL	-	1	-	-	-	6,000/-	Veg. Business	5,000/-
19.	Arun Bag	OBC	2	½	BPL	-	-	-	-	-	6,000/-	- do -	5,000/-
20.	Gobar Bag	OBC	1	-	BPL	-	1	-	-	-	6,000/-	Goatery	3,500/-
21.	Pialu Bag	OBC	2	½	BPL	1	1	-	-	-	6,500/-	Business	5,000/-
22.	Hare Bag	OBC	2	3	BPL	1	2	2	-	-	8,000/-	Land leveling	4,000/-
23.	Sridhar Bag	OBC	6	1	BPL	-	-	2	Yes	3 months	7,000/-	Land leveling	4,000/-
24.	Kapur Bag	OBC	6	1 ½	BPL	-	-	1	Yes	3 months	7,000/-	Bufallo	5,000/-

25.	Bhumi Bag	OBC	3	2	BPL	-	2	-	-	-	6,500/-	Goatery	3,500/-
26.	Ganesh Bag	OBC	7	2	BPL	2	1	1	-	-	7,500/-	Bullock cart	5,000/-
27.	Chaitnya Bhainsal	OBC	3	2 ½	BPL	1	-	1	-	-	7,000/-	Bullock plough	4,000/-
28.	Giri Bhainsal	OBC	4	2	BPL	-	2	2	-	-	8,000/-	Veg. Business	5,000/-
29.	Niri Bhainsal	OBC	4	2	BPL	1	-	2	-	-	7,000/-	- do -	5,000/-
30.	Khageshwar Bhainsal	OBC	4	2 ½	BPL	2	1	2	-	-	8,000/-	Land leveling	4,000/-
31.	Chakra Kharsel	OBC	6	1 ½	BPL	-	2	1	-	-	8,000/-	Goatery	3,500/-
32.	Guna Kharsel	OBC	5	2	BPL	1	2	-	Yes	6 months (A.P.)	7,000/-	Bnullock cart	5,000/-
33.	Chelia Kharsel	OBC	4	3	BPL	-	2	1	-	-	8,000/-	Paddy business	5,000/-
34.	Barun Bag	OBC	3	1	BPL	1	1	-	-	-	6,500/-	Land leveling	4,000/-
35.	Lochan Bag	OBC	4	2	BPL	2	2	-	Yes	3 mmonths	7,000/-	Repair of dug-well	5,000/-
36.	Mayadhar Kharsel	OBC	3	2 ½	BPL	1	2	1	Yes	- do -	7,500/-	Veg. Business	5,000/-
37.	Keshab Sandh	OBC	7	5	BPL	2	2	-	-	-	7,000/-	Goatery	3,500/-
38.	Sankirtan Sandh	OBC	6	3	BPL	1	2	1	-	-	6,000/-	Repair of dug-well	5,000/-
39.	Bhramar Sandh	OBC	4	2	BPL	-	2	1	-	-	7,000/-	Bufallo	4,000/-
40.	Budu Nag	SC	4	3	BPL	1	2	-	-	-	6,500/-	Goatery	3,500/-
41.	Jadumani Nag	SC	5	1	BPL	-	2	1	Yes	6 month	6,500/-	Bufallo	5,000/-
42.	Mani Sandh	OBC	2	2	BPL	-	2	-	-	-	6,000/-	Goatery	3,500/-
43.	Ganapati Sandh	OBC	3	2	-	1	2	-	-	-	6,000/-	Bullock plough	5,000/-
44.	Jakta Sandh	OBC	5	5	-	-	2	1	-	-	7,000/-	Land leveling	4,000/-
45.	Jadav Nial	SC	5	3	BPL	1	1	-	Yes	3 months	7,000/-	Repairing of dug-well	5,000/-
46.	Gobardhan Nial	SC	8	½	BPL	1	2	1	Yes	3 months	8,000/-	Bufallo	5,000/-
47.	Nakul Nial	SC	3	2	BPL	-	2	1	Yes	4 months	8,000/-	Grocery business	5,000/-
48.	Bhima Nial	SC	3	2	BPL	1	3	-	Yes	4 months	7,000/-	Land leveling	4,000/-
49.	Satrughan Jal	SC	6	3	-	1	2	1	Yes	4 months	8,000/-	Grocery business	5,000/-
50.	Siba Jal	SC	3	2	BPL	2	1	1	Yes	4 months	6,500/-	Grocery business	5,000/-
51.	Sankar Jal	SC	7	1 ½	BPL	2	-	2	Yes	4 months	6,500/-	Bufallo	5,000/-
52.	Dhobal Jal	SC	6	2	BPL	-	-	-	Yes	6 months	6,500/-	Goatery	3,500/-
53.	Biranchi Jal	SC	4	2	-	1	1	-	Yes	- do -	7,000/-	Goatery	3,500/-
54.	Budu Jal	SC	5	2	-	1	1	2	Yes	3 months	7,000/-	Land leveling	4,000/-
55.	Pitambar Jal	SC	4	2	BPL	-	2	-	Yes	- do -	- do -	Duckery	3,500/-

56.	Tike Jal	SC	4	1 ½	BPL	2	-	-	Yes	- do -	- do -	Duckery	3,500/-
57.	Lambu Bag	OBC	3	2	BPL	1	2	-	-	-	6,500/-	Goatery	3,500/-
58.	Nirakar Jal	SC	4	3	BPL	-	-	-	-	-	6,000/-	Bufallo	5,000/-
59.	Satrughan Nial	SC	4	2 ½	BPL	1	2	-	-	-	6,500/-	Land leveling	4,000/-
60.	Bada Kharsel	OBC	6	2 ½	BPL	1	2	1	-	-	6,500/-	Dairy	5,000/-
61.	Dharam Bhainsal	OBC	4	3	BPL	-	2	2	-	-	6,500/-	Duckery	3,500/-